

NW 09 / 2266 / F

USE OF NON-MAINS SEWERAGE ARRANGEMENTS
(THIS FORM TO COMPRISE PART OF THE PLANNING APPLICATION)



HEREFORDSHIRE
COUNCIL

Site address: HOME PADDOCK, LYONSHALL,
KINGTON, HEREFORDSHIRE HR5 3JD

Please enter details where relevant and use the tick boxes

Package Sewage Treatment Plant

Product type:

Capacity:

A copy of the manufacturer's specification/brochure is enclosed ☐

Has a maintenance contract been agreed for the plant? ☐ if yes enclose copy

Final discharge will be to:- ground soakaway ☐ watercourse ☐

Note: if discharge is to soakaway, a percolation test is necessary. (see below)
If to a watercourse, a Discharge Consent is necessary.

Has a Discharge Consent been granted by the Environment Agency ? ☐ if yes enclose copy

Septic Tank EXISTING

Capacity of tank: SERVES 3 BED HOUSE Number of chambers: 2

Number of persons the tank will serve: 2-5
a percolation test is necessary. (see below)

Please use this section for either option:

A percolation test to BS 6297 has been carried out and EXISTING TANK seconds
The result (percolation value) is an average of
(Further advice on the test is available from the Council's Building Control Section)
Percolation tests should not be carried out in extreme weather

A block plan showing the location of the tank or plant, test holes, any watercourses, the soakaway length and discharge area, or any other drainage arrangements is enclosed (all applications) ☒

If you wish to use an **alternative system**, please enter the specific arrangements here and include a plan

HEREFORDSHIRE COUNCIL
PLANNING SERVICES
DEVELOPMENT CONTROL
14 OCT 2009
To _____
Ack'd _____
File _____